



**Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
December 21st, 2022**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Ms. Jessica Filiatreau, City of Bardstown

Advisory Members:

Mr. Kevin Blain, KYTC District 4
Mr. Mike Skaggs, LTADD Associate Director for Community and Economic
Development
Mr. Jake Zimmerer, LTADD Regional Transportation Planner

Guests:

Loren Carl, Transportation Cabinet

The LTADD Regional Transportation and Highway Safety Committee met on Wednesday, December 21st, 2022 at 10:00 am in the LTADD Boardroom.

Chair, Judge/Executive Maurice Lucas called the meeting to order at 10:05 AM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on September 21, 2022 and asked for consideration of a motion to approve. Motion was made by Jessica Filiatreau to approve the minutes as presented, seconded by Judge Daugherty, motion passed unanimously.

Discussion Item

Mr. Kevin Blain then gave the committee a presentation on the Kentucky 210 Improvement Project. Mr. Blain gave an in-depth explanation as to the nature of the project and the impact on the region as a whole. Questions were asked by Judge Lucas and Judge Durrett about the scope and time frame of the project.

Discussion Item

Mr. Jake Zimmerer then gave an update on the ADD Transportation Planner WP as well as the upcoming Shift process.

District 4 Update

Mr. Kevin Blain then gave the district 4 Update.

PROJECT UPDATES (ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 12/19/22

Pre-Construction:

- (4-159.00) – KY 86 near Rosetta Corners – In Design – R,U,C in Out Years of Highway Plan – Will be ready for a public meeting mid 2023
- (4-8702.00) KY 79 from KY 477 to KY 144 in Meade County – R is State Funded in Biennium – Plans to be ready by July 2023

Grayson County: 12/19/22

In Construction:

(4-8502.10) US 62 Section 1 – Leitchfield Bypass thru Beehive curve – Let Jan '21 – bonding company working with Scotty's to get under contract

Pre-Construction:

- (4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – Working with Utility companies for relocations – C is state funded in biennium
- (4-8954.00) Leitchfield Bypass – AEI – Utilities moving slowly, RR buying a parcel – May 2023 Letting – Depending on Utilities and Railroad
- (4-9009.00) HSIP – KY 259 from Edmonson Co. to Bloomington Rd – Let Nov '22 – **Rejected** – Reletting in January
- (4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR designing – Waiting on Utilities to move – Feb '23 Letting
- (4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this time
- (4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D,R state funded in Biennium – No movement at this time
- (4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R state funded in Biennium – No movement at this time

Larue County: 12/19/22

In Construction:

Pre-Construction:

- (4-8909.00) KY 84 from KY 357 to KY 61 – All phases state funded in biennium – No movement at this time
- (4-80154.00) KY 210 Hodgenville to Campbellsville – In Design – Qk4 – Held public meeting Nov 17th (Materials at [Transportation.ky.gov/districtfour](https://transportation.ky.gov/districtfour))

Marion County: 12/19/22

In Construction:

- (4-8917.00) Heartland Parkway – BUILD – 2+1 from Campbellsville to Lebanon – Complete minus some rumbles and finished striping
- (4-9021.00) Turn lane on US 68 at Glasscock Elementary. – Let April 2022 - Complete

Pre-Construction:

- (4-195.00) US 68 Cooperage Tunnel – In Design – March Letting
- (4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D is state funded in biennium – No movement at this time
- (4-8802.00) KY 49 Spot Impr. (MP 20.9-21.83) – Feb '23 Letting
- (4-9018.00) KY 84 HSIP KY 327 to KY 49 at Marion County Middle School – HMB – February '23 Letting
- (4-80152.00) US 68/KY 2154 intersection – In Design - Qk4 - part of 4-80153 study. Splitting this with Cooperage tunnel project – In Design
- (4-80153.00) Southeast Lebanon Bypass Scoping Study – Study Complete – Study recommends starting with northeast connector (4-80259.00)
- (4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U state funded in biennium – No movement at this time, may try to work out agreement with County
- (4-80259.00) Northeast connector from US 68 to KY 55 – D is state funded in biennium – possibly begin design in first half of 2023

Nelson County: 12/19/22

In Construction:

Pre-Construction:

- (4-287.50) US 31E Nazareth Dr to KY 509 – Design in State Funded in the Highway Plan – No movement at this time
- (4-396.10) US 150 Design from BG to Washington Co. – Palmer Eng. – Held R/W information meeting on 12/6
- (4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – Beginning Design
- (4-8308.10) US 150 from KY 49 to KY 245 – D and R in biennium of Highway Plan – Contract Mod in place with AECOM to get thru Final Design

(4-8809.00) Bardstown Western Connector – R/W beginning appraisals, 12-18 months for R/W, U Funds authorized, 12 months for Utilities
(4-80050.00) US 62/US 31E intersection improvements – Redesigning to roundabout – Feb '23 Letting
(4-80253.00) KY 52 at Dee Head Rd – MOA with Nelson County to handle all phases
(4-80254.00) Outer connector from BG to Cox Creek – D is state funded in the biennium – No movement at this time
(4-80255.00) KY 245 to US 31E Connector – D and R funded in biennium – Likely revisit the Kimley Horn Planning Study first of next year to look into this section

Washington County: 12/19/22

Pre-Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – RFP for Design/Build project will go out first part of 2023
(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design – Negotiating with consultant
(4-396.20) US 150 Grundy Home Rd section – D and R in Biennium – ROW mostly complete, U Funds authorized
(4-396.30) US 150 Grundy Home to St. Catherine's – Not in Hwy Plan – Will be finalizing design – Contract Mod with Palmer, may begin ROW mid '23
(4-9014.00) KY 55 HSIP US 150 to KY 438 – HDR – Moving utilities - January 2023 Letting

Other Business

There was no other business discussed.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled for February 15, 2022.

A motion to adjourn was requested by Chairman Judge Lucas. Judge Durrett made the motion and it was seconded by Judge Grayson.