



**Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
August 28th, 2024**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
Jessica Filiatreau, City of Bardstown
Dylan Durbin, City of Bardstown
Brad Metcalf, Nelson County
Honorable Blake Durrett, LaRue County Judge Executive

Advisory Members:

Mr. Kevin Young, KYTC District 4
Mr. Jake Zimmerer, LTADD MPO Director
Mr. Kevin Blain, KYTC District 4
Ava Oljeski, LTADD Regional Transportation Planner

Guests:

Honorable Troy Kok, Meade County Judge Executive
Honorable Keith Taul, Hardin County Judge Executive
Mike Reagan, Louisville MSD
Charlie Allen, LTADD Community Engineer
Bonnie Ceresi, Hardin County
Keri Lee, Cloverport
Eddie Lee, Cloverport
Rebecca Williams, Marion County EMA

The LTADD Regional Transportation and Highway Safety Committee met on Wednesday, August 28th, 2024 at 9:30 am in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 9:31 AM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on May 23rd, 2024 and asked for consideration of a motion to approve. Motion was made by Judge

Graves to approve the minutes as presented, seconded by Judge Durrett, motion passed unanimously.

Approval Items

The committee then partook in a discussion and review of the Committee Bylaws, Goals and Objectives, and the process of reelecting officers. Mr. Jake Zimmerer gave a breakdown of what all of the proposed changes to the goals and objectives as well as clarified the procedures for reaffirming the bylaws and re-electing officers. The committee members then engaged in a discussion of who the officers should be as well as the proposed changes to the goals and objectives. Judge Maurice Lucas and Judge David Daugherty were re-elected to their respective positions and the goals and objectives were approved unanimously.

Discussion Item

The Committee then began discussion of Truck Parking Inventory locations throughout the ADD district. Maps of known truck parking locations were handed out by Mr. Jake Zimmerer to the committee. The committee took the time to review the locations and discuss any locations that they knew about that. Additional locations identified were marked on the maps to be updated in the LTADD databases.

District 4 Update

A District 4 update was provided by Mr. Kevin Young. Mr. Young gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

PROJECT UPDATES (ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 8/26/24

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – Alternate selected – R/W Plans Oct, Hope to begin buying R/W by end of year

(4-8702.00) - KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium – Revised plans submitted, will have project team meeting and put on shelf

(4-8902.00) – KY 261 Low water structure – D,R,U,C Funded in biennium – No word

(4-8904.00) – KY 992 from Quarry to US 60 – D Fed funded in biennium – No movement expected at this time

(4-80300.00) – KY 79 from McCoy-Roff Rd to north of Sand Rock Pass Rd – D,R State funded in biennium – No movement expected at this time

(4-80306.00) – KY 261 S-Curves north of Hardinsburg – D,R,U,C State funded in biennium – No movement expected at this time

Grayson County: 8/26/24

In Construction:

(4-8502.10) US 62 – L'field Bypass thru Beehive Curve – Let Jan '21 – Complete minus corrective work, constructing roundabout in September to mid November

(4-9009.00) HSIP – KY 259 from Edmonson Co. to Bear Creek Bridge – Let Jan '23 – Scottys – 9/15/24 Completion. Paving to end of next week

(4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 – 11/4/24 Completion

Pre-Construction:

(4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – C is state funded in biennium - Going to start utility coordination once utilities are complete on Leitchfield Bypass

(4-8954.00) Leitchfield Bypass – AEI – December '24 Letting - PL Railroad is critical path

(4-10047.00) KY 259 Bridge at Rough River – D,C Funded in Biennium – No word

(4-10048.00) KY 79 bridge at Rough River Lake – December '24 Letting

(4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this time
(4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D State funded in Biennium – No movement at this time
(4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R,U State funded in Biennium – No movement at this time
(4-80307.00) US 62 from Schoolhouse Rd to Proposed Bypass – D Funded in Biennium – No movement at this time
(4-80311.00) KY 3155 at US 62, KY 1214, KY 920 – D,R,U State Funds in Biennium – KY 3155/US 62 roundabout being constructed

Larue County: 8/26/24

In Construction:

Pre-Construction:

(4-8909.00) KY 84 from KY 357 to KY 61 – In Design – AECOM – R,U State Funded in Biennium – Possible breakout RCUT using HSIP, No greenlight yet on that
(4-10058.00) KY 210 bridge over North Fork Nolin River – D,C Funded in Biennium – No Letting Date
(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the moment, doing a VE Study to see what can be done to get the cost down
(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C Funded in Biennium - Requesting R/W Funds - No movement at the moment, doing a VE Study to see what can be done to get the cost down
(4-80258.00) KY 61 from KY 470 to US 31E – No movement at this time
(4-80365.00) Weldon Loop from KY 224 to Johnson Rd – C is State Funded in Biennium – No movement at this time

Marion County: 8/26/24

In Construction:

(4-8802.00) KY 49 Spot Improvement (MP 20.9-21.83) – Let Feb. '23 – RAME – Complete

Pre-Construction:

(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Designing – R,U,C in Biennium – December Letting Date
(4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D,R,U Funded in Biennium – No movement at this time
(4-8805.00) Extend Martin Luther King Ave to Bypass – D State Funded in Biennium – No movement at this time
(4-10059.00) KY 152 Bridge over Colemans Run Creek – D,C Funded in Biennium – No word
(4-10075.00)/(4-10077.00) KY 289 Bridge over Rolling Fork – No Plans Submitted - D,C Funded in Biennium – No word
(4-80152.00) US 68/KY 2154 intersection – Coordinating Utilities and making R/W offers – December '24 Letting
(4-80153.00) KY 2154 from KY 208 to KY 49 – R,U Funded in Biennium – No movement at this time
(4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U,C State Funded in Biennium – No movement at this time
(4-80252.00) Low Water Structure on Siloam Road – C Funded in Biennium – No movement at this time
(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Public meeting held 8/20 – Will choose Alternate Oct/Nov
(4-80355.00) KY 55 Turn Lane at Horan Lane – D,R,U,C Funded in Biennium – No movement at this time
(4-80359.00) KY 84 Bridge over Prather Creek – D,R,U,C Funded in Biennium – No movement at this time
(4-80362.00) New Industrial Park Access – C is State Funded in Biennium – No movement at this time

Nelson County: 8/26/24

In Construction:

(4-8809.00) Bardstown Western Connector – Let June '24 – Hinkle – 10/1/25 Completion
(4-10066.00) King Road bridge over E. Fork Cox Creek at Spencer Co. Line – Let May '24 – Completion is 90 days from closure
Hardin Co. (4-10052.00) US 62 bridge over Slough off Rolling Fork – Let Feb '24 – 11/30/24 Completion – Bridge closed 8/12, 90 day closure

Pre-Construction:

(4-396.10) US 150 from Leslie Ballard Rd to Washington Co. – Palmer – Buying R/W, U Funds Authorized – D,U,C Funded in Biennium
(4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – in Design – HDR – R,U State Funds – Finish final design then see how funding shakes out
(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design, hope to have LO/S meeting later this year – R,U Funded in Biennium
(4-10062.00) US 62 Bridge at Cedar Creek – D,C Funded in Biennium – No word
(4-80254.00) Outer Connector from BG to Cox Creek – D Funded in Biennium – No movement at this time
(4-80255.00) KY 245 to US 31E Connector - Consultant Selected – Stantec – Early 2025 Public Meeting
(4-80356.00) KY 55 Curves at Pleasant View Rd – D,R,U,C Funded in Biennium – No movement at this time
(4-80357.00) KY 605 Guardrail - C Funds in Biennium – No word
(4-80361.00) Connector from BG to US 31E w/Interchange at KY 1858 – D Funds in Biennium – No movement at this time
(4-80363.00) US 31E from KY 509 to Bullitt County – D,R,U Funds in Biennium – No movement at this time
(4-80366.00) KY 247 Resurfacing from KY 52 to US 31E – C Funds in Biennium – No word

Washington County: 8/26/24

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March '24 – 7/1/26 Completion - KY 528 roundabout open, working on US 150X roundabout, should take a month to complete
(4-396.20) US 150 Grundy Home Rd section – Let June '24 – 11/1/25 Completion – Plan to begin clearing next week
(4-9014.00) KY 55 HSIP US 150 to KY 438 – Let May '23 – July Completion – RAME – Complete
(4-10070.00) KY 152 Bridge over Cartwright Creek – Let Dec '23 – M&M Services Co – 11/30/24 Completion – Probably will go longer
(4-10072.00) KY 458 Bridge over Beech Fork of Salt River – Superstructure Rehab – Let April 2023 – 12/1/24 Completion – Complete
(4-10074.00) Armory Hill Rd Bridge – Let June '24 – 8/1/25 Completion – Same contractor as KY 152 bridge so probably won't start for a bit

Pre-Construction:

(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in Biennium – R/W late 2024

(4-396.30) US 150 Grundy Home to St. Catherine's – Palme – D,R,U,C Funds in Biennium – R/W November 2024
(4-10068.00) – KY 53 Bridge over Chaplin River - December '24 Letting
(4-80350.00) Replace Metal Truss bridge on Sulphur Lick Road – D,R,C State Funded in Biennium – No word
(4-80352.00) KY 152 from US 150 to MP 9.9 – D,R,U Sate Funded in Biennium – No movement at this time

Other Business

Mr. Jake Zimmerer then informed the committee then introduced Ava Oljeski to the committee and informed them that she would be taking over all RTC duties moving forward.

No other business was discussed.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled tentatively for November 13th, 2024.

A motion to adjourn was requested by Chairman Judge Lucas. Judge Daughter made the motion and it was seconded by Jessica Filiatreau.