



**Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
November 19th, 2024**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable Tim Hutchins, Nelson County Judge Executive
Honorable Kevin Henderson, Grayson County Judge Executive
Jessica Filiatreau, City of Bardstown
Brad Spalding, Nelson County

Advisory Members:

Mr. Kevin Young, KYTC District 4
Mr. Jake Zimmerer, LTADD MPO Director
Mr. Kevin Blain, KYTC District 4
Ava Oljeski, LTADD Regional Transportation Planner

Guests:

Honorable Troy Kok, Meade County Judge Executive
Chris Mayhew, City of Vine Grove
Charlie Allen, LTADD Community Engineer
Aaron Buckner, FHWA
Toni Burton, City of Bloomfield

The LTADD Regional Transportation and Highway Safety Committee met on Tuesday, November 19th, 2024 at 9:00 am in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 9:04 AM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on August 28th, 2024 and asked for consideration of a motion to approve. Motion was made by Judge Troy Kok to approve the minutes as presented, seconded by Jessica Filiatreau, motion passed unanimously.

Approval Items

The committee then partook in a discussion and review of the Committee Members List. Ms. Ava Oljeski provided the previous list and the members noted which names and contact info to change and or delete.

Discussion Item

A speaker presentation was given by Mr. Aaron Buckner along with walkthroughs of the grants the DOT website provides. The Committee discussed the applicableness of these programs to their yearly processes.

The Committee then began discussion of Major Freight User locations throughout the ADD district. Maps of known locations were handed out by Ms. Ava Oljeski to the committee. The committee took the time to review the locations and discuss any locations that they knew about. Additional locations identified were marked on the maps to be updated in the LTADD databases. Other committee members requested that they review a list/attribute table rather than a map.

The Committee later began the discussion of the Bike and Pedestrian Trail locations throughout the region. Maps of the known locations were handed out by Ms. Ava Oljeski to the members. The unidentified locations were marked onto the maps to be updated in the LTADD database.

Lastly, the Committee discussed the regional priorities of the current road project list. A packet was provided by Ms. Ava Oljeski in which the committee was asked to narrow down 24 projects to 5 but with the advisory of Mr. Daniel London the list was set to 8; totalling with one priority road project per county.

District 4 Update

A District 4 update was provided by Mr. Kevin Young. Mr. Young gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

DISTRICT 4: PROJECT UPDATES

(ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 11/15/24

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – Alternate selected – Hope to begin buying R/W early '25

Grayson County: 11/15/24

In Construction:

(4-8502.10) US 62 – Roundabout at KY 3155 – Construction in spring

(4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 – Guardrail and chipseal work in next couple of weeks

(4-10047.00) KY 259 Bridge at Rough River – D,C Funded in Biennium – Let Oct. '24 – 6/1/25 Completion

Pre-Construction:

(4-8954.00) Leitchfield Bypass – AEI – January '25 Letting

(4-10048.00) KY 79 bridge at Rough River Lake – January '25 Letting

Hardin County: 11/15/24

In Construction:

(4-153.02) KY 251 at KY 434 Roundabout – February '24 Letting – Scotty's – Roundabout open minus final surface and striping

(4-8801.00) KY 1357 widening – WMB – June '23 letting – Number of Working days left will take them into next year.

(4-10052.00) US 62 bridge over Slough off Rolling Fork – Let Feb '24 – 11/30/24 Completion – Bridge closed 8/12, Hope to have open in 3 weeks

Pre-Construction:

(4-202.00) Bypass of Glendale – D,R,U,C State Funded biennium – Alternate Selected – Couple of weeks before website and media release – Start R/W phase spring of 2025 (early 2026 construction at the earliest depending on funding)

(4-153.01) KY 251 from Ring Rd to KY 434 – AEI – C Funded in Biennium – Late 2025 Letting

(4-153.06) HSIP - Roundabout at KY 251/KY 3005 – Currently being designed – Late 2025 Letting together with 153.01

(4-154.30) US 31W from Veterans Way to Knox Blvd. in Radcliff – Palmer Designing – R,U State Funded in biennium – Preliminary Designing all of it, looking to obtain funding for final design of Vine Street to Wilson Road overpass

(4-171.00) KY 1136 from KY 1868 to US 31W – Buying R/W and moving Utilities – February '25 Letting

(4-198.00) Ring Road extension – In Design – R,U Funded in Biennium – Still waiting on FHWA approval

(4-954.00) HSIP or (4-80310) – US 62 at Bypass Ramps and Nicholas St. – HDR designing – Mid 2025 Letting

(4-955.00) HSIP – Roundabout at US 31W/KY 84 – Mid 2025 Letting

(4-80200.00) US 62 from Brooks St. to Gregory St. – Lochmueller Designing – R,U State Funded biennium – Alternate selected, moving into final design

(4-80250.00) Ext. Ring Rd from US 31W to Lincoln Pkwy - D Fed Funds, R & U St Funds in biennium – QK4 Designing – Kickoff meeting in a couple weeks

(4-201.00) Remove 2 CSX crossings on Quarry Rd in Upton, construct 1 sep. grade crossing – D,R,U,C in bien – Grant submitted, should hear something early '25

Larue County: 11/15/24

In Construction:

Pre-Construction:

(4-10058.00) KY 210 bridge over North Fork Nolin River – D,C Funded in Biennium – Jan '26 Letting

(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the moment, doing a VE Study to see what can be done to get the cost down – Meeting on VE Study 11/19

(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C Funded in Biennium - No movement at the moment, doing a VE Study to see what can be done to get the cost down – Meeting on VE Study 11/19

Marion County: 11/15/24

In Construction:

KY 1195 bridge over Pleasant Run Creek – Let Nov. – 8/1/25 Completion

Pre-Construction:

(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Designing – R,U,C in Biennium – February '25 Letting

(4-10075.00)/(4-10077.00) KY 289 Bridge over Rolling Fork – D,C Funded in Biennium – Jan '25 Letting

(4-80152.00) US 68/KY 2154 intersection – Coordinating Utilities and making R/W offers – February '25 Letting

(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Alternate to be selected 11/18/24

Meade County: 11/15/24

In Construction:

Pre-Construction:

(4-80309.00) KY 313 from KY 448 to KY 228 – D is State Funded in Biennium – Planning Study in Spring ‘25

Nelson County: 11/15/24

In Construction:

(4-8809.00) Bardstown Western Connector – Let June ‘24 – Hinkle – 10/1/25 Completion

(4-10066.00) King Road bridge over E. Fork Cox Creek at Spencer Co. Line – Let May ‘24 – Completion is 90 days from closure – Complete

Hardin Co. (4-10052.00) US 62 bridge over Slough off Rolling Fork – Let Feb ‘24 – 11/30/24 Completion – Bridge closed 8/12, Hope to have open in 3 weeks

(4-10062.00) US 62 Bridge at Cedar Creek – D,C Funded in Biennium – Let Oct ‘24 – 8/1/25 Completion

Pre-Construction:

(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design - R,U Funded in Biennium – Local officials meeting Jan ‘25

(4-80255.00) KY 245 to US 31E Connector - Consultant Selected – Stantec – Mid 2025 Public Meeting

Washington County: 11/15/24

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March ‘24 – 7/1/26 Completion - KY 528 and US 150X roundabouts complete, US 150 roundabout next summer

(4-396.20) US 150 Grundy Home Rd section – Let June ‘24 – 11/1/25 Completion – Under construction

(4-10070.00) KY 152 Bridge over Cartwright Creek – Let Dec ‘23 – M&M Services Co – Hope to go to phase 2 by Thanksgiving, complete by early spring

(4-10074.00) Armory Hill Rd Bridge – Let June ‘24 – 8/1/25 Completion – About 3 more weeks to complete

Pre-Construction:

(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in Biennium – R/W late 2024 for dam, waiting on funding authorization

(4-396.30) US 150 Grundy Home to St. Catherine’s – Palmer – D,R,U,C Funds in Biennium – R/W info meeting 12/10

(4-10068.00) – KY 53 Bridge over Chaplin River – February ‘25 Letting

Other Business

No other business was discussed.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled tentatively for March 13th, 2025.

A motion to adjourn was requested by Chairman Judge Lucas. Judge Tim Graves made the motion and it was seconded by Judge Kevin Henderson.