



**Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
February 13th, 2025**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable Tim Hutchins, Nelson County Judge Executive
Jessica Filiatreau, City of Bardstown
Brad Spalding, Nelson County

Advisory Members:

Mr. Brad Bottoms, KYTC District 4
Mr. Jake Zimmerer, LTADD MPO Director
Ava Oljeski, LTADD Regional Transportation Planner

Guests:

Toni Burton, City of Bloomfield
Derick Hagan, City of Bloomfield
Jason Root, DPW Fort Knox

The LTADD Regional Transportation and Highway Safety Committee met on Tuesday, February 13th, 2025 at 1:00 pm in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 1:00PM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on November 19th, 2024 and asked for consideration of a motion to approve. Motion was made by Judge Tim Graves to approve the minutes as presented, seconded by Judge Blake Durrett, motion passed unanimously.

Approval Items

Discussion Item

The committee then partook in a discussion and review of the Park-Ride Inventory List. Ms. Ava Oljeski provided the previous list along with the online interactive region map, and the members noted which ones to change and or update.

The Committee then began discussion of Rail Loading and Unloading throughout the ADD district. Maps of known locations were handed out by Ms. Ava Oljeski to the committee. The committee took the time to review the locations and discuss any locations that they knew about. Additional locations identified were marked on the maps to be updated in the LTADD databases. Other committee members requested that they review a list via email.

Lastly, The Committee discussed the upcoming SHIFT Schedule and planned the date of the next meeting tentatively for March 19th, with follow-up scheduling emails to be sent.

District 4 Update

A District 4 update was provided by Mr. Bradley Bottoms. Mr. Bottoms gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

DISTRICT 4: PROJECT UPDATES

(ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 2/10/25

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – Alternate selected – R and U funds authorized – Will have a R/W info meeting soon

(4-8702.00) - KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium – Revised plans submitted, will have project team meeting and put on shelf

(4-8902.00) – KY 261 Low water structure – D,R,U,C Funded in biennium – No word

(4-8904.00) – KY 992 from Quarry to US 60 – D Fed funded in biennium – No movement expected at this time

(4-80300.00) – KY 79 from McCoy-Roff Rd to north of Sand Rock Pass Rd – D,R State funded in biennium – No movement expected at this time

(4-80306.00) – KY 261 S-Curves north of Hardinsburg – D,R,U,C State funded in biennium – No movement expected at this time

RSA scheduled for this Friday as part of a new HSIP project for KY86 from US62 to US60. Likely result in smaller spot improvements and build on original study.

Grayson County: 2/10/25

In Construction:

- (4-8502.10) US 62 – Roundabout at KY 3155 – Construction in spring
- (4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 – Corrective work this spring
- (4-10047.00) KY 259 Bridge at Rough River – D,C Funded in Biennium – Let Oct. '24 – 6/1/25 Completion – Bridge Closure on 2/17 for 120 days
- (4-8954.00) Leitchfield Bypass – AEI – Let Jan '25 – Scotty's – precon meeting next week, 250 working days – likely fall '26 completion

Pre-Construction:

- (4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – C is state funded in biennium - Going to start utility coordination
- (4-10048.00) KY 79 bridge at Rough River Lake – April '25 Letting
- (4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this time
- (4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D State funded in Biennium – No movement at this time
- (4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R,U State funded in Biennium – No movement at this time
- (4-80307.00) US 62 from Schoolhouse Rd to Proposed Bypass – D Funded in Biennium – No movement at this time
- (4-80311.00) KY 3155 at US 62, KY 1214, KY 920 – D,R,U St. Funds in Bi – KY3155/US62 roundabout this spring. Hope to get funds to build other 2 in-house

Hardin County: 2/3/25

In Construction:

- (4-8801.00) KY 1357 widening – WMB – June '23 letting – Late Summer '25 Completion

Pre-Construction:

- (4-29.00) I-65 interchange at KY 1136 – Initial environmental and IJS work – AECOM – D,R,U Funded in Biennium

(4-202.00) Bypass of Glendale – D,R,U,C State Funded biennium – Preferred Alt 3 selected, but way over highway plan budget. Scaled down Alt 3 and revisiting Alt 1. Waiting for input from leadership.

(4-153.01) KY 251 from Ring Rd to KY 434 – AEI – C Funded in Biennium – Late 2025 Letting

(4-153.06) HSIP - Roundabout at KY 251/KY 3005 – Currently being designed – Late 2025 Letting together with 153.01

(4-154.30) US 31W from Veterans Way to Knox Blvd. in Radcliff – Palmer Designing – R,U State Funded in biennium – Preliminary Designing all of it, looking to obtain funding for final design of Vine Street to Wilson Road overpass

(4-171.00) KY 1136 from KY 1868 to US 31W – Buying R/W and moving Utilities – April '25 Letting – Likely shifting to May

(4-198.00) Ring Road extension – In Design – R,U Funded in Biennium – Expect FHWA Legal comments by end of Feb. Hope to put out Public Notice by Mid Year

(4-286.10) I-65 Weigh Station – D,R in Biennium – Beginning R/W and working with HCWD2 on sewer line

(4-954.00) HSIP or (4-80310) – US 62 at Bypass Ramps and Nicholas St. – HDR designing – Mid 2025 Letting

(4-955.00) HSIP – Roundabout at US 31W/KY 84 – 2026 Letting

(4-80200.00) US 62 from Brooks St. to Gregory St. – Lochmueller Designing – R,U State Funded biennium – Alternate selected, notified public

(4-80250.00) Ext. Ring Rd from US 31W to Lincoln Pkwy - D Fed Funds, R & U State Funds in biennium – QK4 Designing – Working on potential concepts

(4-201.00) Remove 2 CSX crossings on Quarry Rd in Upton, construct 1 sep. grade crossing – D,R,U,C in bien – Selected for grant, will move once NTP

(4-442.00) US 62 from I-65 to Upper Colesburg Rd – D State Funded in biennium – No Movement

(4-80301.00) KY 1600 from Patriot Pkwy to KY 220 – D State Funds in biennium

(4-80303.00) – Commerce Dr from US 31W to Springfield Rd – D, R in biennium – NH fund so can't use – Potentially do US31W/KY 1136 intersection with SS4A

(4-80351.00) – Meeting Creek Bridge over P&L RR – D,R,U,C in biennium – Will contract with county

(4-80364.00) – US 31W from bottom of Muldraugh hill to KY 44 in Jefferson Co. – D State Funds in biennium

Larue County: 2/10/25

In Construction:

Pre-Construction:

(4-8909.00) KY 84 from KY 357 to KY 61 – In Design – AECOM – R,U State Funded in Biennium – Possible breakout RCUT using HSIP, No greenlight yet on that

(4-10058.00) KY 210 bridge over North Fork Nolin River – D,C Funded in Biennium – No Letting Date Set

(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the moment, VE study completed that spreads out the passing zones more, moving forward with final design of Section 2

(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C Funded in Biennium – Revising to lower cost

(4-80258.00) KY 61 from KY 470 to US 31E – No movement at this time

(4-80365.00) Weldon Loop from KY 224 to Johnson Rd – C is St Funded in Bi – Brad has been discussing with Frankfort but no decision yet

Marion County: 2/10/25

In Construction:

KY 1195 bridge over Pleasant Run Creek – Let Nov. – 8/1/25 Completion – Precon this spring and work to be completed while school is out

Pre-Construction:

(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Designing – R,U,C in Biennium – February '25 Letting

(4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D,R,U Funded in Biennium – No movement at this time

(4-8805.00) Extend Martin Luther King Ave to Bypass – D State Funded in Biennium – No movement at this time

(4-10059.00) KY 152 Bridge over Colemans Run Creek – D,C Funded in Biennium – No word

(4-10061.00) KY 1157 Bridge over Arbuckle Creek – D,C outside biennium

(4-10075.00)/(4-10077.00) KY 289 Bridge over Rolling Fork – D,C Funded in Biennium – Mar '25 Letting

(4-80152.00) US 68/KY 2154 intersection – Working on Utilities and R/W – May '25 Letting

(4-80153.00) KY 2154 from KY 208 to KY 49 – R,U Funded in Biennium – No movement at this time

(4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U,C State Funded in Biennium – No movement at this time

(4-80252.00) Low Water Structure on Siloam Road – C Funded in Biennium – No movement at this time

(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Alternate selected, media release sent and website updated

(4-80355.00) KY 55 Turn Lane at Horan Lane – D,R,U,C Funded in Biennium – No movement at this time

(4-80359.00) KY 84 Bridge over Prather Creek – D,R,U,C Funded in Biennium – No movement at this time

(4-80362.00) New Industrial Park Access – C is State Funded in Biennium – No movement at this time

Meade County: 2/3/25

In Construction:

Pre-Construction:

(4-8702.00) KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium – Revised plans submitted, will have project team meeting and put on shelf

(4-8705.00) KY 79 from KY 144 to KY 313 – Burgess & Niple – U,C State Funds in Biennium – Buying R/W, ~90% complete – Plan to begin U when R/W complete

(4-10078.00) Ohio River Bridge – C Funds Biennium

(4-80305.00) KY 313 from Hardin County to KY 1638 – D is State Funded in Biennium

(4-80309.00) KY 313 from KY 448 to KY 228 – D is State Funded in Biennium – Planning Study in Spring '25 (mentioned to leadership about going ahead and getting D funds for this instead of Planning)

Nelson County: 2/10/25

In Construction:

(4-8809.00) Bardstown Western Connector – Let June '24 – Hinkle – 10/1/25 Completion but may extend if roundabout is added

(4-10062.00) US 62 Bridge at Cedar Creek – D,C Funded in Biennium – Let Oct '24 – 8/1/25 Completion – Plan to start week of Feb 24th, 90 day closure max

Pre-Construction:

(4-396.10) US 150 from Leslie Ballard Rd to Washington Co. – Palmer – D,U,C Funded in Biennium - Buying R/W ~90%, U Funds Authorized

(4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – in Design – HDR – R,U State Funds – Finish final design then see how funding shakes out

(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design - R,U Funded in Biennium – Loc. Off. meeting soon

(4-80254.00) Outer Connector from BG to Cox Creek – D Funded in Biennium – No movement at this time

(4-80255.00) KY 245 to US 31E Connector - Consultant Selected – Stantec – Mid 2025
Public Meeting

(4-80356.00) KY 55 Curves at Pleasant View Rd – D,R,U,C Funded in Biennium – No
movement at this time

(4-80357.00) KY 605 Guardrail - C Funds in Biennium – No word

(4-80361.00) Connector from BG to US 31E w/I-Change at KY 1858 – D Funds in Bi –
No movement at this time

(4-80363.00) US 31E from KY 509 to Bullitt County – D,R,U Funds in Biennium – No
movement at this time

(4-80366.00) KY 247 Resurfacing from KY 52 to US 31E – C Funds in Biennium – No
word

Washington County: 2/10/25

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March '24 – 7/1/26
Completion - US 150 roundabout this summer and finish most of major work this season

(4-396.20) US 150 Grundy Home Rd section – Let June '24 – 11/1/25 Completion –
Under construction, should make completion date

(4-10070.00) KY 152 Bridge over Cartwright Creek – Let Dec '23 – M&M Services Co
– Shooting for Derby Day completion

(4-10074.00) Armory Hill Rd Bridge – Let June '24 – 8/1/25 Completion – Will need to
place asphalt surface seal concrete in April

Pre-Construction:

(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in
Biennium – Buying R/W at the dam

(4-396.30) US 150 Grundy Home to St. Catherine's – Palmer – D,R,U,C Funds in
Biennium – Had R/W info meeting in December, will start buying R/W in March.

(4-10068.00) – KY 53 Bridge over Chaplin River – April '25 Letting

(4-80350.00) Replace Metal Truss bridge on Sulphur Lick Road – D,R,C State Funded in
Biennium – No word

(4-80352.00) KY 152 from US 150 to MP 9.9 – D,R,U Sate Funded in Biennium – No
movement at this time

Other Business

No other business was discussed.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled for March 19th, 2025 at 10:00am.

A motion to adjourn was requested by Chairman Judge Lucas. Ms. Jessica Filiatreau made the motion and it was seconded by Judge David Daugherty.