



Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
March 25th, 2025

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable Kevin Henderson, Grayson County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable Tim Hutchins, Nelson County Judge Executive
Jessica Filiatreau, City of Bardstown
Dylan Durbin, City of Bardstown
Brad Spalding, Nelson County

Advisory Members:

Mr. Brad Bottoms, KYTC District 4
Mr. Kevin Young, KYTC District 4
Mr. Kevin Blain, KYTC District 4
Mr. Jake Zimmerer, LTADD MPO Director
Ava Oljeski, LTADD Regional Transportation Planner

Guests:

The LTADD Regional Transportation and Highway Safety Committee met on Tuesday, March 25th, 2025 at 1:30 pm ET. in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 1:40PM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on February 13th, 2025 and asked for consideration of a motion to approve. Motion was made by Kevin Young to approve the minutes as presented, seconded by Jessica Filiatreau, motion passed unanimously.

Approval Items

Discussion Item

The committee thoroughly reviewed all projects available this year for SHIFT Sponsorship throughout the district. Handouts of the list were given out for annotation and discussion. Each county was given space to sponsor 4 projects each, and the remaining 3 projects were discussed and given out based on need or regionality.

Lastly, the committee discussed tentatively scheduling the next meeting for early August, 2025.

District 4 Update

A District 4 update was provided by Mr. Kevin Young. Mr. Young gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

DISTRICT 4: PROJECT UPDATES **PROJECT UPDATES**

(ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 3/24/25

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – R and U funds authorized – Hope to kick-off

ROW phase soon (may not have a R/W info meeting)

HSIP project for KY86 from US62 to US60 - Likely result in smaller spot improvements and build on original

study.

(4-8702.00) - KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium –

Revised plans submitted,

will have project team meeting and put on shelf

(4-8902.00) – KY 261 Low water structure – D,R,U,C Funded in biennium – No word

(4-8904.00) – KY 992 from Quarry to US 60 – D Fed funded in biennium – No movement

expected at this

time

(4-80300.00) – KY 79 from McCoy-Roff Rd to north of Sand Rock Pass Rd – D,R State funded in biennium –

No movement expected at this time

(4-80306.00) – KY 261 S-Curves north of Hardinsburg – D,R,U,C State funded in biennium – No

movement

expected at this time

Grayson County: 3/24/25

In Construction:

(4-8502.10) US 62 – Roundabout at KY 3155 – Construction in spring

(4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 –

Corrective work this spring

(4-10047.00) KY 259 Bridge at Rough River – D,C Funded in Biennium – Let Oct. '24 – 6/1/25 Completion –

Bridge Closure on 2/17 for 120 days

(4-8954.00) Leitchfield Bypass – AEI – Let Jan '25 – Scotty's 250 working days – likely fall '26 completion

Pre-Construction:

(4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – C is state funded in biennium – Coordinating

Utilities (meeting next week with some)

(4-10048.00) KY 79 bridge at Rough River Lake – May '25 Letting

(4-80311.00) KY 3155 at US 62, KY 1214, KY 920 – D,R,U St. Funds in Bi – KY3155/US62 roundabout this

spring. Hope to get funds to build other 2 in-house

(4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this

time

(4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D State funded in Biennium – No movement at

this time

(4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R,U State funded in Biennium – No

movement at this time

(4-80307.00) US 62 from Schoolhouse Rd to Proposed Bypass – D Funded in Biennium – No movement at

this time

Larue County: 3/24/25

In Construction:

Pre-Construction:

(4-8909.00) KY 84 from KY 357 to KY 61 – In Design – AECOM – R,U State Funded in Biennium – No

Movement at this time

(4-10058.00) KY 210 bridge over North Fork Nolin River – D,C Funded in Biennium – July '25 Letting Date

(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the

moment, VE study completed that spreads out the passing zones more, moving forward with final

design of Section 2

(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C

Funded in Biennium – Revising to lower cost

(4-80365.00) Weldon Loop from KY 224 to Johnson Rd – C is St Funded in Bi – Waiting on decision

(4-80258.00) KY 61 from KY 470 to US 31E – No movement at this time

Marion County: 3/24/25

In Construction:

KY 1195 bridge over Pleasant Run Creek – Let Nov. – 8/1/25 Completion – Precon this spring and work to

be completed while school is out

(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Let Feb '25 – Rame - 11/1/25 Completion

Pre-Construction:

(4-10075.00)/(4-10077.00) KY 289 Bridge over Rolling Fork – D,C Funded in Biennium – August '25 Letting

(4-80152.00) US 68/KY 2154 intersection – Working on Utilities – May '25 Letting, likely slip to June

(4-80252.00) Low Water Structure on Siloam Road – C Funded in Biennium – Contract with County, project

January '26 Letting

(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Alternate selected, media

release sent and website updated – Starting Final Design

(4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D,R,U Funded in Biennium – No movement at this

time

(4-8805.00) Extend Martin Luther King Ave to Bypass – D State Funded in Biennium – No movement at this

time

(4-10059.00) KY 152 Bridge over Colemans Run Creek – D,C Funded in Biennium – No word

(4-10061.00) KY 1157 Bridge over Arbuckle Creek – D,C outside biennium

(4-80153.00) KY 2154 from KY 208 to KY 49 – R,U Funded in Biennium – No movement at this time

(4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U,C State Funded in Biennium – No movement at

this time

(4-80355.00) KY 55 Turn Lane at Horan Lane – D,R,U,C Funded in Biennium – No movement at this time

(4-80359.00) KY 84 Bridge over Prather Creek – D,R,U,C Funded in Biennium – No movement at this time

(4-80362.00) New Industrial Park Access – C is State Funded in Biennium – No movement at this time

Nelson County: 3/24/25

In Construction:

(4-8809.00) Bardstown Western Connector – Let June '24 – Hinkle – 10/1/25 Completion,
Roundabout

added at KY 245 so it will take longer

(4-10062.00) US 62 Bridge at Cedar Creek – D,C Funded in Biennium – Let Oct '24 – 8/1/25
Completion –

Plan to start week of Feb 24 th , 90 day closure max

Pre-Construction:

(4-396.10) US 150 from Leslie Ballard Rd to Washington Co. – Palmer – D,U,C Funded in
Biennium - Buying

R/W ~90%, U Funds Authorized

(4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – in Design – HDR – R,U State
Funds – Finish

final design then see how funding shakes out

(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design - R,U Funded in Biennium –
Local officials

meeting April 23 rd

(4-80255.00) KY 245 to US 31E Connector - Consultant Selected – Stantec – Mid 2025 Public
Meeting

(4-80254.00) Outer Connector from BG to Cox Creek – D Funded in Biennium – No movement at
this time

(4-80356.00) KY 55 Curves at Pleasant View Rd – D,R,U,C Funded in Biennium – No movement
at this time

(4-80357.00) KY 605 Guardrail - C Funds in Biennium – No word

(4-80361.00) Connector from BG to US 31E w/Interchange at KY 1858 – D Funds in Biennium –
No

movement at this time

(4-80363.00) US 31E from KY 509 to Bullitt County – D,R,U Funds in Biennium – No movement
at this time

(4-80366.00) KY 247 Resurfacing from KY 52 to US 31E – C Funds in Biennium – No word

Washington County: 3/24/25

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March '24 – 7/1/26
Completion - US 150

Roundabout this summer and finish most of major work this season

(4-396.20) US 150 Grundy Home Rd section – Let June '24 – 11/1/25 Completion – Under
construction,

should make completion date

(4-10070.00) KY 152 Bridge over Cartwright Creek – Let Dec '23 – M&M Services Co –
Shooting for Derby

Day completion

(4-10074.00) Armory Hill Rd Bridge – Let June '24 – 8/1/25 Completion – Will need to place asphalt surface seal concrete in April
Pre-Construction:
(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in Biennium – Final R/W plans due in August
(4-396.30) US 150 Grundy Home to St. Catherine's – Palmer – D,R,U,C Funds in Biennium – Doing Title work, starting R/W in April
(4-10068.00) – KY 53 Bridge over Chaplin River – April '25 Letting
(4-80350.00) Replace Metal Truss bridge on Sulphur Lick Road – D,R,C State Funded in Biennium – No word

Other Business

Mr. Jake Zimmerer discussed the importance of the Safe Streets for All Invoices. Ms. Ava Oljeski also introduced a mapping project pertaining to flooding in February of 2025 for hazard mitigation and general use at LTADD. Both of these things were to be followed up via email.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled for early August 2025.

A motion to adjourn was requested by Chairman Judge Lucas. Judge Tim Graves made the motion and it was seconded by Judge Kevin Henderson.