



**Lincoln Trail ADD
Regional Transportation & Highway Safety Committee
Meeting Minutes
August 21st, 2025**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable Kevin Henderson, Grayson County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
Jessica Filiatreau, City of Bardstown
Brad Spalding, Nelson County

Advisory Members:

Mr. Brad Bottoms, KYTC District 4
Mr. Kevin Young, KYTC District 4
Mr. Jake Zimmerer, LTADD MPO Director
Ava Oljeski, LTADD Regional Transportation Planner

Guests:

Mark Absher, Hardin County
Nikki McCamish, Hardin County

The LTADD Regional Transportation and Highway Safety Committee met on Thursday, August 21st, 2025 at 9:30 am ET. in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 9:40AM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minutes

Judge Lucas asked the committee members to review the minutes from the meeting on March 25th, 2025 and asked for consideration of a motion to approve. Motion was made by Jessica Filiatreau to approve the minutes as presented, seconded by Judge Kevin Henderson, motion passed unanimously.

Approval Items

Discussion Item

Ms. Ava Oljeski introduced the SHIFT Boosting allotments that allowed for 13 projects to be picked by the committee. The Committee decided upon 2 projects per county and came to a consensus on the remainder project to be boosted. Kevin Young and Brad Bottoms provided insight for which boosts would be the most beneficial.

District 4 Update

A District 4 update was provided by Mr. Kevin Young. Mr. Young gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

DISTRICT 4: PROJECT UPDATES **(ALL FUTURE LETTING DATES ARE TENTATIVE)**

Breckinridge County: 8/18/25

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – R and U funds authorized – Sending out notices to property owners

~September 1 to kick-off the R/W acquisition phase

(4-9026.00) - HSIP project for KY86 from US62 to US60 – Evaluating and looking at options

(4-8702.00) - KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium – Plans on shelf for now

(4-8902.00) – KY 261 Low water structure – D,R,U,C Funded in biennium – Being designed

(4-8904.00) – KY 992 from Quarry to US 60 – D Fed funded in biennium – No movement expected at this time

(4-80300.00) – KY 79 from McCoy-Roff Rd to north of Sand Rock Pass Rd – D,R State funded in biennium – No movement expected at this time

(4-80306.00) – KY 261 S-Curves north of Hardinsburg – D,R,U,C State funded in biennium – No movement expected at this time

Grayson County: 8/18/25

In Construction:

(4-8502.10) US 62 – Roundabout at KY 3155 – Road portion complete this month but still have vegetation and sidewalks to do

(4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 – Working on corrective work

(4-10047.00) KY 259 Bridge at Rough River – D,C Funded in Biennium – Let Oct. '24 – 6/1/25 Completion – Complete

(4-8954.00) Leitchfield Bypass – AEI – Let Jan '25 – Scotty's 250 working days – likely fall '26 complete, may carry into spring '27

Pre-Construction:

(4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – C is state funded in biennium – Coordinating Utility relocations, KU/LGE are critical path

(4-10048.00) KY 79 bridge at Rough River Lake – Oct. '25 Letting

(4-80311.00) KY 3155 at US 62, KY 1214, KY 920 – D,R,U St. Funds in Bi – KY3155/US62 under construction. Surveying KY 920

intersection now

(4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this time

(4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D State funded in Biennium – No movement at this time

(4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R,U State funded in Biennium – No movement at this time

(4-80307.00) US 62 from Schoolhouse Rd to Proposed Bypass – D Funded in Biennium – No movement at this time

Larue County: 8/18/25

In Construction:

Pre-Construction:

(4-8909.00) KY 84 from KY 357 to KY 61 – In Design – AECOM – R,U State Funded in Biennium – No Movement at this time

(4-10058.00) KY 210 bridge over North Fork Nolin River – D,C Funded in Biennium – September '25 Letting Date

(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the moment, VE study completed that spreads out the passing zones more, moving forward with final design of Section 2

(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C Funded in Biennium

– Contract Mod complete, redesigning Section 2 to minimize utility and right of way costs

(4-80365.00) Weldon Loop from KY 224 to Johnson Rd – C is St Funded in Bi – Agreement with County

(4-80258.00) KY 61 from KY 470 to US 31E – No movement at this time

Marion County: 8/18/25

In Construction:

KY 1195 bridge over Pleasant Run Creek – Let Nov. – 8/1/25 Completion – Open but needs to be sealed

(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Let Feb '25 – Rame - 11/1/25 Completion

Pre-Construction:

(4-10075.00)/(4-10077.00) KY 289 Bridge over Rolling Fork – D,C Funded in Biennium – August '25 Letting

(4-80152.00) US 68/KY 2154 intersection – Working on Utilities – November '25 Letting, likely December or January

(4-80252.00) Low Water Structure on Siloam Road – C Funded in Biennium – Contract with County, project January '26 Letting

(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Expect draft ROW plans by end of year

(4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D,R,U Funded in Biennium – No movement at this time

(4-8805.00) Extend Martin Luther King Ave to Bypass – D State Funded in Biennium – No movement at this time

(4-10059.00) KY 152 Bridge over Colemans Run Creek – D,C Funded in Biennium – No word

(4-10061.00) KY 1157 Bridge over Arbuckle Creek – D,C outside biennium

(4-80153.00) KY 2154 from KY 208 to KY 49 – R,U Funded in Biennium – No movement at this time

(4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U,C State Funded in Biennium – No movement at this time

(4-80355.00) KY 55 Turn Lane at Horan Lane – D,R,U,C Funded in Biennium – No movement at this time

(4-80359.00) KY 84 Bridge over Prather Creek – D,R,U,C Funded in Biennium – No movement at this time

(4-80362.00) New Industrial Park Access – C is State Funded in Biennium – No movement at this time

Nelson County: 8/18/25

In Construction:

(4-8809.00) Bardstown Western Connector – Let June '24 – Hinkle – Unsure of completion date, Templin/Ben Irvin intersection to be open mid-September

(4-10062.00) US 62 Bridge at Cedar Creek – D,C Funded in Biennium – Let Oct '24 – 8/1/25 Completion – Complete

Pre-Construction:

(4-396.10) US 150 from Leslie Ballard Rd to Washington Co. – Palmer – D,U,C Funded in Biennium - Buying R/W ~90%, U Funds

Authorized

(4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – in Design – HDR – R,U State Funds – Working towards right of way plans and then see how funding shakes out, going to focus on getting R/W plans sooner for the Samuals Loop area

(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design - R,U Funded in Biennium – Local officials meeting April 23 rd
(4-80255.00) KY 245 to US 31E Connector - Consultant Selected – Stantec – Public Meeting Jan. 2026
(4-80254.00) Outer Connector from BG to Cox Creek – D Funded in Biennium – No movement at this time
(4-80356.00) KY 55 Curves at Pleasant View Rd – D,R,U,C Funded in Biennium – No movement at this time
(4-80357.00) KY 605 Guardrail - C Funds in Biennium – No word
(4-80361.00) Connector from BG to US 31E w/Interchange at KY 1858 – D Funds in Biennium – No movement at this time
(4-80363.00) US 31E from KY 509 to Bullitt County – D,R,U Funds in Biennium – No movement at this time
(4-80366.00) KY 247 Resurfacing from KY 52 to US 31E – C Funds in Biennium – No word

Washington County: 8/18/25

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March '24 – 7/1/26 Completion – US 150 Roundabout open, hope to start surfacing next month and continue work on Long Lick bridge through next month
(4-396.20) US 150 Grundy Home Rd section – Let June '24 – 11/1/25 Completion – Won't make completion date
(4-10070.00) KY 152 Bridge over Cartwright Creek – Let Dec '23 – Complete
(4-10074.00) Armory Hill Rd Bridge – Let June '24 – 8/1/25 Completion – Complete

Pre-Construction:

(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in Biennium – Draft R/W plans in September
(4-396.30) US 150 Grundy Home to St. Catherine's – Palmer – D,R,U,C Funds in Biennium – 25% through R/W phase
(4-10068.00) – KY 53 Bridge over Chaplin River – April '25 Letting
(4-80350.00) Replace Metal Truss bridge on Sulphur Lick Road – D,R,C State Funded in Biennium – No word
(4-80352.00) KY 152 from US 150 to MP 9.9 – D,R,U Sate Funded in Biennium – No movement at this time

Other Business

Ms.Ava Oljeski also introduced upcoming Grant opportunities for the counties and introduced Ms.Mollie Thompson to take questions about the G.R.A.N.T. Grant's details.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled for November 6th, 2025.

A motion to adjourn was requested by Chairman Judge Lucas, Judge Kevin Henderson made the motion and it was seconded by Judge Tim Graves.