



**Lincoln Trail ADD
Regional Transportation Committee
Meeting Minutes
October 15th, 2025**

Attendants:

Honorable Maurice Lucas, Breckinridge County Judge Executive
Honorable Timothy Graves, Washington County Judge Executive
Honorable Timothy Hutchins, Nelson County Judge Executive
Honorable Blake Durrett, LaRue County Judge Executive
Honorable David Daugherty, Marion County Judge Executive
John Thomas

Advisory Members:

Mr. Kevin Young, KYTC District 4
Ms. Ava Oljeski, LTADD Regional Transportation Planner

Guests:

Paris Navarro

The LTADD Regional Transportation Committee met on Wednesday, October 15th, 2025 at 11:30 am ET. in the Lincoln Trail Area Development District Boardroom.

Judge Executive Maurice Lucas called the meeting to order at 11:35 AM (Eastern Time).

Opening Remarks

Judge Lucas welcomed all committee members and guests.

Minute Approval

Judge Lucas asked the committee members to review the minutes from the meeting on August 21st, 2025 and asked for consideration of a motion to approve. Motion was made by John Thomas to approve the minutes as presented, seconded by Judge David Daugherty, motion passed unanimously.

Approval Items

Ms. Ava Oljeski introduced the addition of language concerning the SHIFT Process and cycle added into the Committee's Regional Goals and Objectives. This was accompanied by the

current Regional Transportation Committee Bylaws which was also reviewed by the committee. The motion to approve these was requested by Honorable Judge Maurice Lucas, initiated by Judge Tim Hutchins and seconded by John Thomas.

Discussion Item

The Guest Speaker; Mrs. Paris Navarro offered an incredibly detailed and interactive presentation on Pavement Preventative Maintenance that fostered project ideas and future communications. The benefits of this new method of pavement rehabilitation could offer large cost savings to Judges and committee members.

District 4 Update

A District 4 update was provided by Mr. Kevin Young. Mr. Young gave an in-depth breakdown of all of the road projects currently proposed or underway throughout the region and answered any questions committee members had about them.

DISTRICT 4: PROJECT UPDATES (ALL FUTURE LETTING DATES ARE TENTATIVE)

Breckinridge County: 10/13/25

Pre-Construction:

(4-159.00) – KY 86 near Rosetta Corners – In Design – AEI – R and U funds authorized – notices sent to property owners, offers soon

(4-9026.00) - HSIP project for KY86 from US62 to US60 – Evaluating and looking at options – Project Team meeting this week

(4-8902.00) – KY 261 Low water structure – D,R,U,C Funded in biennium – Designing bridge – March '26 Letting Date

(4-8702.00) - KY 79 from KY 477 to KY 144 – R & U is State Funded in Biennium – Plans on shelf for now

(4-8904.00) – KY 992 from Quarry to US 60 – D Fed funded in biennium – No movement expected at this time

(4-80300.00) – KY 79 from McCoy-Roff Rd to north of Sand Rock Pass Rd – D,R State funded in biennium – No movement expected at this time

(4-80306.00) – KY 261 S-Curves north of Hardinsburg – D,R,U,C State funded in biennium – No movement expected at this time

Grayson County: 10/13/25

In Construction:

(4-8502.10) US 62 Roundabout at KY 3155 – Minor seeding and landscape rock to complete

(4-9013.00) HSIP – KY 259 from Kiper Rd to Lee Miller Rd in Breckinridge Co. – HDR – Let Dec '23 – Working on corrective work
(4-8954.00) Leitchfield Bypass – AEI – Let Jan '25 – Scotty's 250 working days – likely fall '26 completion, may carry into spring '27
Pre-Construction:
(4-8502.20) US 62 Section 2 – Beehive Curve to KY 224 – C state funded in bien – Coordinating Utility relocations, KU/LGE are critical path
(4-10048.00) KY 79 bridge at Rough River Lake – Nov. '25 Letting
(4-80311.00) KY 3155 at US 62, KY 1214, KY 920 – D,R,U St. Funds in Bi – KY3155/US62 constructed. Surveying KY 920 intersection now
(4-80100.00) Leitchfield Bypass – KY 54 to KY 259 – D is state funded in Biennium – No movement at this time
(4-80101.00) KY 259 from Bear Creek to Bloomington Rd – D State funded in Biennium – No movement at this time
(4-80150.00) Wallace Ave. from Bypass to Carroll Gibson Blvd. – D,R,U State funded in Biennium – No movement at this time
(4-80307.00) US 62 from Schoolhouse Rd to Proposed Bypass – D Funded in Biennium – No movement at this time

Larue County: 10/13/25

In Construction:
(4-10058.00) KY 210 bridge over North Fork Nolin River – Let September '25 – 11/1/26 Completion – No schedule yet

Pre-Construction:
(4-8909.00) KY 84 from KY 357 to KY 61 – In Design – AECOM – R,U State Funded in Biennium – No Movement at this time
(4-80154.10) KY 210 from KY 1618 to Morning Star Rd – D,R,U Funds in biennium - No movement at the moment, VE study completed that spreads out the passing zones more, moving forward with final design of Section 2
(4-80154.20) KY 210 from Morning Star Rd to 0.6 miles into Taylor Co. – Priority Section – In Design – R,U,C Funded in Biennium – Redesigning Section 2 to minimize utility and right of way costs

(4-80258.00) KY 61 from KY 470 to US 31E – No movement at this time

Marion County: 10/13/25

In Construction:
(4-391.00)/(4-80353.00) KY 2154 at KY 49 and KY 429 – Let Feb '25 – Rame - 11/1/25 Completion

Pre-Construction:
(4-10077.00) KY 289 Bridge over Rolling Fork – D,C Funded in Biennium – Nov. '25 Letting
(4-80152.00) US 68/KY 2154 intersection – October '25 Letting – 11/1/26 completion
(4-10059.00) KY 152 Bridge over Colemans Run Creek – D,C Funded in Biennium – Feb '26 Letting
(4-80252.00) Low Water Structure on Siloam Road – C Funded in Biennium – Contract with County, No letting date yet
(4-80259.00) Northeast connector from US 68 to KY 55 – In Design – QK4 – Expect draft ROW plans by end of year
(4-80359.00) KY 84 Bridge over Prather Creek – D,R,U,C Funded in Biennium – Rehab – Feb '26 Letting

(4-8715.00) KY 49 from Riverside Bridge to Narrows Rd – D,R,U Funded in Biennium – No movement at this time
(4-8805.00) Extend Martin Luther King Ave to Bypass – D State Funded in Biennium – No movement at this time
(4-10061.00) KY 1157 Bridge over Arbuckle Creek – D,C outside biennium
(4-80153.00) KY 2154 from KY 208 to KY 49 – R,U Funded in Biennium – No movement at this time
(4-80251.00) KY 49/KY 52 intersection in Loretto – D,R,U,C State Funded in Biennium – No movement at this time
(4-80355.00) KY 55 Turn Lane at Horan Lane – D,R,U,C Funded in Biennium – No movement at this time
(4-80362.00) New Industrial Park Access – C is State Funded in Biennium – No movement at this time

Nelson County: 10/13/25

In Construction:

(4-8809.00) Bardstown Western Connector – Let June '24 – Hinkle – Hope to have US62 to Templin open in early Nov. – Unsure of rest

Pre-Construction:

(4-396.10) US 150 from Leslie Ballard Rd to Washington Co. – Palmer – D,U,C Funded in Biennium – 4 parcels left, Coordinating Utilities
(4-8307.20) KY 245 from Flaget Hospital to Happy Hollow Rd – in Design – HDR – R,U State Funds – Moving to Phase II Design, focus on getting R/W plans sooner for the Samuels Loop area
(4-8308.10) US 150 from KY 49 to KY 245 – AECOM – in Design - R,U Funded in Biennium – Moving to Phase II Design, R/W plans summer '26
(4-80255.00) KY 245 to US 31E Connector - Stantec – Developing alternates
(4-80254.00) Outer Connector from BG to Cox Creek – D Funded in Biennium – No movement at this time
(4-80356.00) KY 55 Curves at Pleasant View Rd – D,R,U,C Funded in Biennium – No movement at this time
(4-80357.00) KY 605 Guardrail - C Funds in Biennium – No word
(4-80361.00) Connector from BG to US 31E w/Interchange at KY 1858 – D Funds in Biennium – No movement at this time
(4-80363.00) US 31E from KY 509 to Bullitt County – D,R,U Funds in Biennium – No movement at this time
(4-80366.00) KY 247 Resurfacing from KY 52 to US 31E – C Funds in Biennium – No word

Washington County: 10/13/25

In Construction:

(4-164.10) KY 555 2+1 US 150X to KY 53 – QK4 Designing – Let March '24 – 7/1/26 Completion – On schedule
(4-396.20) US 150 Grundy Home Rd section – Let June '24 – Won't be complete until Spring

(4-10068.00) – KY 53 Bridge over Chaplin River – Let April '25 – Most likely will start first of the year

Pre-Construction:

(4-164.20) KY 555 2+1 KY 53 to BG Parkway – In Design - Palmer – D,R,U Funds in Biennium – Draft R/W plans in November
(4-396.30) US 150 Grundy Home to St. Catherine's – Palmer – D,R,U,C Funds in Biennium – Buying R/W
(4-80350.00) Replace Metal Truss bridge on Sulphur Lick Road – D,R,C State Funded in Biennium – No word

(4-80352.00) KY 152 from US 150 to MP 9.9 – D,R,U Sate Funded in Biennium – No movement at this time

Other Business

Ms.Ava Oljeski mentioned she will send out resources relevant to the presentations and alluded to the upcoming start of the next shift cycle.

Citizen Comments

There were no citizens in attendance.

The next meeting is tentatively scheduled for February 19th, 2025.

A motion to adjourn was requested by Chairman Judge Lucas, Judge Tim Hutchins made the motion and it was seconded by John Thomas.